


 pennsylvania DEPARTMENT OF TRANSPORTATION	home site map help ECMS	
---	---	---

TIME EXTENSION

Project: 93501	Municipal / PENNDOT Oversight Non-NHS	Construction
Short Description: Buggy Showroom		Org Code: 0300
County: Union	SR: 0000	Section: 58E
District: 03	Group ID: Restoration of Buggy Museum	Municipality: MIFFLINBURG

General	
Time Change: 002	Status: Approved

Time Extension Detail
Requested Information

Reason: This request is being submitted as a result of the District Executive authorizing, in writing, additional and/or extra work that **adversely** affected progress on one or more controlling operations.

Calendar Days: 23

Milestone Adjustment: No

***** If YES is selected, approval of Time Extension request will NOT revise the Current Completion Date. *****

Support: In the **Authorization(s) Reference** field below:

- Reference (by No.) the Authorization(s) for Contract Work that authorized the additional and/or extra work.

In the **Work Order(s) Reference** field below:

- Reference (by No.) the Work Order(s) that incorporated the authorized additional and/or extra work, if available.

In the **Comment** field below:

- Provide the date that the prices to be paid for all authorized additional work and/or extra work at a negotiated price were agreed upon and, when applicable, accepted by the Department, or the date that all authorized extra work on a force account basis was completed, whichever is later;
- Address any difference between the number of days being requested and the estimate of the impact of the additional and/or extra work on contract time included in the referenced Authorization(s) and Work Order(s); and
- Explain how one or more controlling operations were adversely affected.

Authorization(s) Reference: Roofing Change

Work Order(s) Reference: Work Order #2

Comment: Roofing was changed due to non-availability of the original materials specified in the contract. Mutual agreement made between the owner and architect to replace the specified materials with new available roofing materials. See attached supporting schedule with dates.

Granted Information	
Has this Time Extension request been submitted within the time specified in Publication 408, Section 108.06?	Yes
Does the Time Extension request include all of the required supporting information, including a Supporting Schedule?	Yes
Calendar Days: 23	Original Completion: 12/06/2013
	Current Completion: 12/18/2013
	Revised Completion: 01/10/2014
Comment: Extension for roofing to be completed	

Attachments
Supporting Schedule:  Time Extension - 12-17-13.pdf

BOCM QA Review QA Date: QA Comment: QA Findings
--

Workflow	Name	Disposition	Date/Time
Status			
[Redacted]			

Audit Information			
Created By	Created On	Modified By	Modified On
[Redacted]			

You are currently logged [Redacted]

Release: 27.0
Session size: 0.1k

[PennDOT](#) | [Home](#) | [Site Map](#) | [Help](#) | [Pennsylvania](#)
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
[PennDOT Privacy Policy](#)

Mon Jan 06 13:35:25 EST 2014
Official ECMS Date/Time