

 <p>pennsylvania DEPARTMENT OF TRANSPORTATION</p>	<p>home site map help</p> <p>ECMS</p>	<p>pennsylvania PA</p> 
---	--	--

TIME EXTENSION

Project: 93501	Municipal / PENNDOT Oversight Non-NHS	Construction
Short Description: Buggy Showroom	SR: 0000	Org Code: 0300
County: Union	Group ID: Restoration of Buggy Museum	Section: 58E
District: 03	Municipality: MIFFLINBURG	

General	
Time Change: 003	Status: Approved

Time Extension Detail
Requested Information

Reason: This request is being submitted as a result of the District Executive authorizing, in writing, additional and/or extra work that adversely affected progress on one or more controlling operations.

Calendar Days: 98

Milestone Adjustment: No

***** If YES is selected, approval of Time Extension request will NOT revise the Current Completion Date. *****

Support: In the **Authorization(s) Reference** field below:

- Reference (by No.) the Authorization(s) for Contract Work that authorized the additional and/or extra work.

In the **Work Order(s) Reference** field below:

- Reference (by No.) the Work Order(s) that incorporated the authorized additional and/or extra work, if available.

In the **Comment** field below:

- Provide the date that the prices to be paid for all authorized additional work and/or extra work at a negotiated price were agreed upon and, when applicable, accepted by the Department, or the date that all authorized extra work on a force account basis was completed, whichever is later;
- Address any difference between the number of days being requested and the estimate of the impact of the additional and/or extra work on contract time included in the referenced Authorization(s) and Work Order(s); and
- Explain how one or more controlling operations were adversely affected.

Authorization(s) Reference: Roofing Substrate Rot

Work Order(s) Reference:

Comment: The rot on the substrate was not seen until the old metal roofing was removed. The new materials were installed but have to be painted which cannot be done until the weather is warmer.

Granted Information	
<p>Has this Time Extension request been submitted within the time specified in Publication 408, Section 108.06? Yes</p> <p>Does the Time Extension request include all of the required supporting information, including a Supporting Schedule? Yes</p>	<p>Calendar Days: 98</p> <p>Original Completion: 12/06/2013</p> <p>Current Completion: 01/10/2014</p> <p>Revised Completion: 04/18/2014</p>
Comment: Roof removal uncovered the lathe to be replaced.	

Attachments
Supporting Schedule:  1-7-14.pdf

BOCM QA Review QA Date: QA Comment: QA Findings
--

Workflow			
Status	Name	Disposition	Date/Time
[REDACTED]			

Audit Information			
Created By	Created On	Modified By	Modified On
[REDACTED]			

You are currently logged in as [REDACTED]

Release: 27.0
Session size: 0.1k

[PennDOT](#) | [Home](#) | [Site Map](#) | [Help](#) | [Pennsylvania](#)
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
[PennDOT Privacy Policy](#)

Tue Jan 14 07:35:09 EST 2014
Official ECMS Date/Time