pennsylvania DEPARTMENT OF TRANSPORTATION home site map help ECMS pennsylvania PA [redacted]

TIME EXTENSION

Project: 93501 **Municipal / PENNDOT Oversight Non-NHS** **Construction**

Short Description: Buggy Showroom **Org Code:** 0300
County: Union **SR:** 0000 **Section:** 58E
District: 03 **Group ID:** Restoration of Buggy Museum **Municipality:** MIFFLINBURG

General

Time Change: 001 **Status: Approved**

Time Extension Detail

Requested Information

Reason: This request is being submitted as a result of the District Executive authorizing, in writing, additional and/or extra work that **adversely** affected progress on one or more controlling operations.

Calendar Days: 12

Milestone Adjustment: No

***** If YES is selected, approval of Time Extension request will NOT revise the Current Completion Date. *****

Support: In the **Authorization(s) Reference** field below:
- Reference (by No.) the Authorization(s) for Contract Work that authorized the additional and/or extra work.

In the **Work Order(s) Reference** field below:
- Reference (by No.) the Work Order(s) that incorporated the authorized additional and/or extra work, if available.

In the **Comment** field below:
- Provide the date that the prices to be paid for all authorized additional work and/or extra work at a negotiated price were agreed upon and, when applicable, accepted by the Department, or the date that all authorized extra work on a force account basis was completed, whichever is later;
- Address any difference between the number of days being requested and the estimate of the impact of the additional and/or extra work on contract time included in the referenced Authorization(s) and Work Order(s); and
- Explain how one or more controlling operations were adversely affected.

Authorization(s) Reference: Authorization #1

Work Order(s) Reference: Sill Repairs & Termite Shields

Comment: Work started 10/7/13 and ended 10/18/13

Granted Information

Has this Time Extension request been submitted within the time specified in Publication 408, Section 108.06? Yes

Does the Time Extension request include all of the required supporting information, including a Supporting Schedule? Yes

Calendar Days: 12 **Original Completion:** 12/06/2013
Current Completion: 12/06/2013
Revised Completion: 12/18/2013

Comment: Submit original baseline schedule and revised schedule showing all ties to activities, specifically critical path activities.

Attachments

Supporting Schedule: 11-22-13.pdf

BOCM QA Review

QA Date:
QA Comment:
QA Findings

Workflow

Status	Name	Disposition	Date/Time
[redacted]			

Audit Information

Created By	Created On	Modified By	Modified On
[redacted]			

You are currently logg[redacted]

Release: 27.0
Session size: 0.1k

PennDOT | Home | Site Map | Help | Pennsylvania
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
PennDOT Privacy Policy

Fri Dec 20 09:52:36 EST 2013
Official ECMS Date/Time