

Work Order

+ Project: Go	Standard / Federal Oversight	Post-Construction
---	------------------------------	-----------------------------------

Detail

Work Order: 182

Status: **Approved**

Category: Additional/Extra
Change Type: Field Changes Directed by Engineer
Major/Minor: Minor
Description: Prep and Place Barrier at Ramp A

Approved: 11/03/2011
Data Source: CDSN
Fiscal Year: 2011

Authorization: [173](#)

Explanation: [Go](#)

FPN: X082-176-L010

SAP Transaction: [226935](#)

Summary

Original Contract: \$36,967,275.51	This WO Add: \$4,146.55
Approved WO Add: \$5,557,510.76	This WO Deduct: \$0.00
Approved WO Deduct: \$3,632,744.23	This WO Net: \$4,146.55
Current Contract Items: \$38,892,042.04	

Comments

Items

Item	Type	WCC	UoM	Original Qty	Quantity	Unit Price	Item Total	Justification
9999-0094	A	J1	DOLLA	4,146.550000	4,146.550000	\$1.0000	\$4,146.55	Force Account

Prep and Placement of Barrier

BOCM QA Review

QA Date: 11/07/2011
QA Comment:

QA Findings - Explanations

QA Findings - Extra Work at a Negotiated Price

QA Findings - Extra Work on a Force Account Basis

Workflow

Status	Name	Disposition	Date/Time
CDS NextGen Uploaded	Stephanie Dodge	CDS NextGen Uploaded	10/31/2011 02:36:08 PM
<i>CDS NeXtGen</i>			
CDS NextGen Uploaded	ECMS SYSTEM/PENNDOT	Verified	10/31/2011 02:36:22 PM
CDS NextGen Verified	Stephanie Dodge/PennDOT BP-000095	Submit	10/31/2011 03:02:08 PM
ACE/ACM Review	Joseph R Palladino/PennDOT	Approve	10/31/2011 03:17:48 PM
WO Specialist Review	Michael S Lentz/PennDOT	Approve	11/02/2011 11:24:27 AM
ADE/ADM Review	Brian J Weidman/PennDOT	Approve	11/03/2011 12:14:53 PM
Approved	CDS NeXtGen	CDS NextGen Query	11/03/2011 12:40:37 PM
<i>CDS NeXtGen Work Order Status Download</i>			

Audit Information

Created By	Created On	Modified By	Modified On
Stephanie Dodge	10/31/2011 12:50:05 PM	Brian J Weidman/PennDOT	11/03/2011 12:14:54 PM

You are currently logged in as Allen J. Bowers. If this is incorrect, please [login](#). Your session will timeout in 29 minutes.

Release: 19.1
Session size: 0.1k

[PennDOT](#) | [Home](#) | [Site Map](#) | [Help](#) | [Pennsylvania](#)
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
[PennDOT Privacy Policy](#)

Mon Nov 07 13:23:25 EST 2011
Official ECMS Date/Time

Authorization For Contract Work

<input type="checkbox"/> Project: 18550	Standard / Federal Oversight	Post-Construction
Short Description: Exit 44 Improvements	SR: 465	Org Code: 0820
County: Cumberland	Group ID:	Section: 003
District: 08		Municipality: SOUTH MIDDLETON

General Information	Accepted
Authorization: 173	
Document: Electronic	
Work Order: 182	
Associated Authorizations: [magnifying glass]	
To: Hempt Bros., Inc.	

Detail	
You are hereby authorized to perform the work described below:	
Extra Work on a Force Account Basis: Yes	
Working Days: 0	Calendar Days: 0
<p>As specified in Publication 408, Section 108.06(a), a time extension may be granted by the Department as a result of the item quantity elimination(s) / reduction(s), Additional Work, and/or Extra Work described herein. At this time, the number of working days and calendar days shown is an estimate of the potential impact that the authorized contract changes will have on controlling operations. If a change in contract time is warranted (i.e. supported by the Construction Schedule after the impact of the contract changes is incorporated), submit a time extension request, using ECMS, within the time specified in Section 108.06(a) for the specific qualifying event or occurrence.</p>	
Scope of Work: Prepping for placement of single face concrete barrier at the bottom of Ramp A.	
Description/Comments: barrier prep	
EDMS Doc Link:	

Items						
Item	Type	UoM	Quantity	Unit Price	Total Amount	Negotiation
9999-0094	A	DOLLA	4,146.550000	\$1.0000	\$4,146.55	Force Account
Prep and Place Barrier at Ramp A						

Special Provisions

Title	Items	Action
-------	-------	--------

No records found.

Workflow

Status	Name	Disposition	Date/Time
Draft	Stephanie Dodge/PennDOT BP-000095	Submit	07/19/2011 01:57:42 PM
<i>Receipt of this Authorization authorizes the Contractor to begin work contingent upon review and acknowledgement of the Scope of Work.</i>			
Scope Review	Kerry L Delizio/PennDOT BP-000410	Acknowledge	07/19/2011 02:09:06 PM
PENNDOT Review	Stephanie Dodge/PennDOT BP-000095	Accept	10/31/2011 02:51:32 PM

Comment:

This comment is associated to a workflow action and will only be saved when performing a workflow action.

Audit Information

Created By	Created On	Modified By	Modified On
Stephanie Dodge/PennDOT BP-000095	07/19/2011 01:57:42 PM	Michael S Lentz/PennDOT	11/02/2011 11:24:22 AM

You are currently logged in as Allen J. Bowers. If this is incorrect, please [login](#). Your session will timeout in 29 minutes.

Release: 19.1
Session size: 0.1k

[PennDOT](#) | [Home](#) | [Site Map](#) | [Help](#) | [Pennsylvania](#)
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
[PennDOT Privacy Policy](#)

Mon Nov 07 13:24:02 EST 2011
Official ECMS Date/Time

Work Order Explanation

Project: Go Standard / Federal Oversight Post-Construction

Short Description: Exit 44 Improvements

Org Code: 0820

County: Cumberland

SR: 465

Section: 003

District: 08

Group ID:

Municipality: SOUTH MIDDLETON

Work Order: 182 Approved

Category: Additional/Extra

WO Net: \$4,146.55

Change Type: Field Changes Directed by Engineer

Description: Prep and Place Barrier at Ramp A

General

Describe the Change Type condition which resulted in the creation of this work order.

Indicate which contract operation(s) is(are) affected, explain the circumstances which led to the condition and outline the proposed corrective action.

This work order is for the placement of additional single face barrier and a transition piece. The plans specified that guiderail be placed along SR0465 from the end of the single face barrier at the abutment face to Ramp A to protect a signal pole on the corner of SR0465 and Ramp A. When the guiderail was laid-out it was determined the distance between the signal pole and the guiderail was less than 2 feet. To resolve this issue, the Department directed the contractor to extend the adjacent run of single face barrier from the abutment face and transition down to a 6 inch curb around the signal pole at Ramp A. This resolution meets the specification requirements for protecting the signal pole. The Department and contractor agreed to keep force account records for payment.

Contract changes involve increases/decreases in the estimated plan quantity for original contract items and/or the establishment of extra work items (as shown on the Work Order Items List/Details) to provide payment for the authorized work described herein.

Changes occurred at the location(s) identified below.

Intersection of SR0465 and Ramp A

Contract Time

Is a change in contract time warranted as a result of the additional and/or extra work described herein?
No

If YES, identify the controlling operation(s) affected and indicate below how many working days and how many calendar days are estimated for the contract time change. Approval of this Work Order will not result in an automatic time extension. An official time extension request must be submitted by the Contractor using ECMS. Any request for a time extension must be accompanied by a Supporting Schedule and should cite, as justification, this and any other, applicable work orders where an impact on controlling operations has been documented.

Whether YES or NO, if the estimated change in contract time as stated herein differs from the estimate shown on the associated Authorization for Contract Work, explain the change in thinking.

Working Days: 0

Calendar Days: 0

Comment: No differences.

Work Dates

State the dates the work is anticipated to be performed or, if completed, the dates the work actually took place.

Type: Actual

Work Date From: 08/17/2011

To: 08/19/2011

Attachments

Attachment: 

Audit Information

Created By	Created On	Modified By	Modified On
Stephanie Dodge	10/31/2011 12:44:13 PM	Michael S Lentz/PennDOT	11/02/2011 11:24:15 AM

You are currently logged in as Allen J. Bowers. If this is incorrect, please [login](#). Your session will timeout in 29 minutes.

Release: 19.1
Session size: 0.1k

[PennDOT](#) | [Home](#) | [Site Map](#) | [Help](#) | [Pennsylvania](#)
Copyright © 2009 Pennsylvania Department of Transportation. All Rights Reserved.
[PennDOT Privacy Policy](#)

Mon Nov 07 13:24:26 EST 2011
Official ECMS Date/Time